1923 South Fork Dresden Side-Cut Canal
Surveyed by H.E. Whitlock June 1923 See Sheet 114-A
1993 Resurvey of H.E. Whitlock

Deflection Points Sta. 1923	Points Sta. 1993	1923	1993	Monuments
870+05	870+05			Centerline Wakatomika Creek
870+70	870+70			Face Abutment
A 870+92	870+92	A	A	Iron Pin Set 5/8" x 30" re-bar with ID cap
B 874+86	874+86.24			Iron Pin Set
C 876+15	876+15.93			Iron Pin Set
D 877+54	877+54.43			Iron Pin Set
E 881+26.3	881+26.99			Railroad Spike
F 890+22	890+23.20			Iron Pin Set
G 891+52	891+53.40			Iron Pin Set
H 895+53	895+54.68			Iron Pin Set
I 897+46	897+47.80	I	I	Existing Concrete Mon.
J 899+00	899+01.82			Iron Pin Set
K 902+20	902+21.86			Concrete Mon. Re-set
L 903+72	903+73.86			None in Reving
905+00	905+01.89	905	+01.89	Railroad Spike

2452.24' (1923) / 2452.24' (1993)

735.93' (1923) / 736.04' (1993)

905+00	905+01.89	905	+01.89	Railroad Spike
M 909+58	909+61.30			Iron Pin Set
N 912+42	912+46.17			Iron Pin Set
O 914+32	914+36.74			Iron Pin Set
P 919+29.2	919+35.40			Railroad Spike
Q 920+62	920+68.61			None in School Football Field
R 925+35	925+43.05			Iron Pin Set
S 928+62	928+71.03			Iron Pin Set
T 932+13.1	932+22.80	+13.1	+22.30	1/4" Drill Hole in Lock Wall Low Water Line at Muskingum River
U	936+31.36			

2312.05' (1923) / 2326.31' (1993)

For Reference See Sheet 114-A Dresden Side-Cut Canal

"A" Located From Existing Abutments
Sta 876+15 and Sta 877+00 Checked From Existing R.S.F. Res.
Stone Wall 56' Rt Sta 888+07.5 (1923) 57.86' Rt Sta 888+09.57 (1993)
"I" Existing Concrete Monument
Sta 905+00 Located From Existing Water Works Bldg.
"S" "T" "U" Located From Existing Lock Walls

Centerline Wakatomika Creek
South R/W Line To Muskingum St.
Sta 870+05 To Sta 919+46.36
11.005 Ac

Sta 925+07.92 To Muskingum River
2.933 Ac ±

REFERENCE

New Dresden Side-Cut by Board of Public Works
Dated 1852 Sta 864 to Sta 904 Sheet 10

Survey Notes and Drawing by H.E. Whitlock Dated 1923
See Sheet 114-A Dresden Side-Cut Canal

W&LE Ry. Engineer's Drawing From Book 5, Sheet 6
Dated Oct 1933

0 50 100 200 300
SCALE 1" = 50'

RE-SURVEY DRESDEN SIDE-CUT CANAL

DESCRIPTION APPROVED
FOR AUDITORS TRANSFER
BY A.L. Sunebert
9-16-93

STATE OF OHIO
WILLIAM H. DERWACHTER
5457
PROFESSIONAL SURVEYOR

OFFICE COPY
NOT RECORDABLE

March 3, 1994